

2023 Street and Utility Improvement Project New Prague, Minnesota

Project Update



NEWPR 167774

Project Contacts

SEH (Engineer)

11 Civic Center Plaza
Suite 200
Mankato, MN 56001

John Voigt, RPR
Cell: 507.380.1157

jvoigt@sehinc.com

Chris Knutson, PE (Lic. MN)
Project Manager/City Engineer
877.316.7636
507.237.8383

cknutson@sehinc.com

Contractor

Holtmeier Construction, Inc.
3301 Third Avenue
Mankato, MN 55021
Office: 507.389.9112

City of New Prague

118 Central Avenue N
New Prague, MN 56071
952.758.4401

Joshua Tetzlaff
City Administrator

Matt Rynda
Public Works Director

Bruce Reimers
Utilities General Manager

June 23, 2023 | Project Update No. 12

This letter is being sent to inform you of construction activity on the above-referenced project.

Holtmeier Construction's pipe crews will complete installation of sanitary sewer, water main, and storm sewer on 6th Avenue NW early next week. They will begin focusing on installation of those utilities on Sunset Avenue N on Monday with completion likely the week of July 10th. Residents on Sunset Avenue N will have limited access to their homes from the street for most of the next month during utility and street reconstruction. Please continue to use alleys for access when possible.

Concrete crews have substantially completed most work on 1st Street NE and will come back to complete remaining driveways and sidewalks at a later date when more work areas are available. They have also completed installation of curb and gutter on 8th Avenue NW. Following installation, the contractor will spray the fresh concrete with a curing compound giving it a white appearance. Though the concrete may appear dry, it should not be driven on for a minimum of 7 days after placement.

Street crews will completion excavation and construction of pavement section up to aggregate base on 6th Avenue NW next week. Partial bituminous paving is expected the first or second week of July on streets that are prepared with curb and gutter. While some backfilling of the boulevards has started, that is likely to not be finished until after blacktop has been constructed.

The contractor will not be working on July 3rd or July 4th.

As previously noted, anything within the public right-of-way could be in jeopardy of being damaged and/or removed. Sprinkler systems within the right of way are especially vulnerable to damage with the amount of grading and utility construction that occurs behind the curb. Though the contractor will try not to damage marked or located sprinkler systems, they are not responsible for their repair if damaged within the right of way. Property owners are encouraged to relocate their sprinklers to locations outside the right of way or contact the City for a permit.

To receive project updates, please email your name, property address, and email address to Julie Brinkman at jbrinkman@sehinc.com.

OR

Receive Notices by Text Message by texting **NP2023** to the number **833.709.1208**.

If you have any questions or concerns, feel free to contact me or City Engineer/Project Manager Chris Knutson.

John Voigt, Resident Project Representative
507.380.1157