

# 2024 Street and Utility Improvement Project New Prague, Minnesota

# Project Update



NEWPR 173957

## Project Contacts

### SEH (Engineer)

11 Civic Center Plaza, Suite 200  
Mankato, MN 56001

**John Voigt, RPR**  
Cell: 507.380.1157

[jvoigt@sehinc.com](mailto:jvoigt@sehinc.com)

Chris Knutson, PE (Lic. MN)  
Project Manager/City Engineer  
877.316.7636  
507.237.8383

[cknutson@sehinc.com](mailto:cknutson@sehinc.com)

### Contractor

BCM Construction, Inc.  
15760 Acorn Trail  
Faribault, MN 55021  
Office: 507.332.2266

### City of New Prague

118 Central Avenue N  
New Prague, MN 56071  
952.758.4401

Joshua Tetzlaff  
City Administrator

Matt Rynda  
Public Works Director

Bruce Reimers  
Utilities General Manager

June 28, 2024 | Project Update No. 14

This letter is being sent to inform you of construction activity on the above-referenced project. Weekly updates will be posted on the City website. If you are interested in receiving future Project Updates by e-mail, **please send your name, property address, and e-mail address to Julie Brinkman at [jbrinkman@sehinc.com](mailto:jbrinkman@sehinc.com).**

**OR, receive Notices by Text Message** by texting **NP2024** to the number **833.709.1208**.

**IF YOU ARE A LANDLORD, PLEASE SHARE THIS NEWSLETTER WITH YOUR RENTERS/TENANTS.**

The contractor intends to work on Monday through Wednesday next week. There will be no work on Thursday in observance of Independence Day. Work on Friday and Saturday is tentative. **There will not be a project update sent out next week.**

Rain continues to delay work by the contractor. Work on Saturdays will continue for the foreseeable future to maintain schedule.

BCM Construction has one utility crew working on 3<sup>rd</sup> Street NE installing sanitary sewer, water main, service connections, and storm sewer. The other utility crew is working on sanitary sewer and water main on 1<sup>st</sup> Street SE. Work in these areas is expected to last much of the next 2 or 3 weeks.

Street crews are working on Lyndale Avenue N at the north end near 4<sup>th</sup> Street NE. They have completed excavation of the north half of the block and placed drain tile with placement of sand and aggregate base today. Driveways will be temporarily ramped in to allow access. Work on this street will likely last much of the next two weeks before crews move on to 1<sup>st</sup> Street NE.

This is the time to remind everyone that anything within the public right-of-way could be in jeopardy of being damaged and/or removed. This includes landscaping, irrigation or pet containment systems, etc. Those systems are considered "private" facilities. Locating them and marking them in and near the right-of-way is the property owner's responsibility. **There is a high likelihood that items within the right of way, including irrigation and landscaping, will be damaged or otherwise affected by construction activities. Repairs to these items are the responsibility of the property owner.**

Thank you for your patience and cooperation. If you have any questions or concerns, feel free to contact me or Project RPR John Voigt.

**Chris Knutson, Project Manager/City Engineer**