

2023 Street and Utility Improvement Project  
New Prague, Minnesota

# Project Update



NEWPR 167774

## Project Contacts

### SEH (Engineer)

11 Civic Center Plaza  
Suite 200  
Mankato, MN 56001

**John Voigt, RPR**  
**Cell: 507.380.1157**

[jvoigt@sehinc.com](mailto:jvoigt@sehinc.com)

Chris Knutson, PE (Lic. MN)  
Project Manager/City Engineer  
877.316.7636  
507.237.8383

[cknutson@sehinc.com](mailto:cknutson@sehinc.com)

### Contractor

Holtmeier Construction, Inc.  
3301 Third Avenue  
Mankato, MN 55021  
Office: 507.389.9112

### City of New Prague

118 Central Avenue N  
New Prague, MN 56071  
952.758.4401

Joshua Tetzlaff  
City Administrator

Matt Rynda  
Public Works Director

Bruce Reimers  
Utilities General Manager

July 14, 2023 | Project Update No. 15

This letter is being sent to inform you of construction activity on the above-referenced project.

Holtmeier Construction's pipe crews are completing the remaining storm sewer today and will be complete with all sanitary sewer, storm sewer, and water main on the project.

Bituminous pavement has been placed on 1<sup>st</sup> Street NE, 3<sup>rd</sup> Street NE, Sunrise Avenue N, 6<sup>th</sup> Avenue NW, and 8<sup>th</sup> Avenue NW.

Subcut of 2<sup>nd</sup> Street NE and Sunset Avenue N will continue through next week. This involves the removal of soil to approximately 3 feet of depth and placement of drain tile along both sides. It is likely this work will take the entire week. Placement of the street section including fabric, sand, and gravel will most likely start the week of July 24<sup>th</sup>. Residents on these streets are encouraged to use alleys for access during this time.

Placement of topsoil behind the curb will begin and the boulevards will be shaped and prepared for future seeding in the coming weeks. Temporary seeding may be placed this summer, though final permanent seeding likely won't occur until September with cooler temperatures.

With the completion of utility work, activity on the project will begin to slow down as only street reconstruction and restoration crews will remain.

Residents may notice SEH survey crews in the neighborhood. They are collecting data for the upcoming 2024 project to the west of the current project.

To receive project updates, please email your name, property address, and email address to Julie Brinkman at [jbrinkman@sehinc.com](mailto:jbrinkman@sehinc.com).

**OR**

**Receive Notices by Text Message** by texting **NP2023** to the number **833.709.1208**.

If you have any questions or concerns, feel free to contact me or City Engineer/Project Manager Chris Knutson.

**John Voigt, Resident Project Representative**  
**507.380.1157**

