

2023 Street and Utility Improvement Project  
New Prague, Minnesota

# Project Update



NEWPR 167774

## Project Contacts

### SEH (Engineer)

11 Civic Center Plaza  
Suite 200  
Mankato, MN 56001

**John Voigt, RPR**  
**Cell: 507.380.1157**

[jvoigt@sehinc.com](mailto:jvoigt@sehinc.com)

Chris Knutson, PE (Lic. MN)  
Project Manager/City Engineer  
877.316.7636  
507.237.8383

[cknutson@sehinc.com](mailto:cknutson@sehinc.com)

### Contractor

Holtmeier Construction, Inc.  
3301 Third Avenue  
Mankato, MN 55021  
Office: 507.389.9112

### City of New Prague

118 Central Avenue N  
New Prague, MN 56071  
952.758.4401

Joshua Tetzlaff  
City Administrator

Matt Rynda  
Public Works Director

Bruce Reimers  
Utilities General Manager

July 21, 2023 | Project Update No. 16

This letter is being sent to inform you of construction activity on the above-referenced project.

Subcut of 2<sup>nd</sup> Street NE and Sunset Avenue N will finish early next week. This involves the removal of soil to approximately 3 feet of depth and placement of drain tile along both sides. Placement of the street section including fabric, sand, and gravel will take most of the remaining part of the week and likely part of the week of July 31<sup>st</sup>. Driveways will also be cut out and graveled in preparation for future concrete construction.

Concrete crews will likely return to the project during the week of July 31<sup>st</sup> to complete installation of curb and gutter, sidewalk, and driveways. Paving of the remaining streets is likely to occur the week of August 14<sup>th</sup>, though that date will depend on when concrete curb and gutter is installed.

After street crews complete placement of gravel, they will then start working on placement of topsoil in parts of the project currently with curb. Final seeding of the entire project area will likely take place in mid-August as temperatures start to moderate.

Residents may notice SEH survey crews in the neighborhood. They are collecting data for the upcoming 2024 project to the west of the current project.

To receive project updates, please email your name, property address, and email address to Julie Brinkman at [jbrinkman@sehinc.com](mailto:jbrinkman@sehinc.com).

## OR

**Receive Notices by Text Message** by texting **NP2023** to the number **833.709.1208**.

If you have any questions or concerns, feel free to contact me or City Engineer/Project Manager Chris Knutson.

**John Voigt, Resident Project Representative**  
**507.380.1157**