

2023 Street and Utility Improvement Project
New Prague, Minnesota

Project Update



NEWPR 167774

Project Contacts

SEH (Engineer)

11 Civic Center Plaza
Suite 200
Mankato, MN 56001

John Voigt, RPR
Cell: 507.380.1157

jvoigt@sehinc.com

Chris Knutson, PE (Lic. MN)
Project Manager/City Engineer
877.316.7636
507.237.8383

cknutson@sehinc.com

Contractor

Holtmeier Construction, Inc.
3301 Third Avenue
Mankato, MN 55021
Office: 507.389.9112

City of New Prague

118 Central Avenue N
New Prague, MN 56071
952.758.4401

Joshua Tetzlaff
City Administrator

Matt Rynda
Public Works Director

Bruce Reimers
Utilities General Manager

July 28, 2023 | Project Update No. 17

This letter is being sent to inform you of construction activity on the above-referenced project.

The contractor anticipates completing placement of the gravel street section on 2nd Street NE and Sunset Avenue N early next week. The grading crews will then move to cutting out sidewalks and driveways and placing gravel base in those areas. Topsoil placement in areas with pavement and completed concrete will also start soon.

Placement of concrete curb and gutter has been slightly delayed by recent rain and is now expected to start either late next week or early the week of August 7th. After placement of curb and gutter, the contractor will construct driveways and sidewalks. The next mobilization of concrete crews will likely complete all remaining concrete curb and gutter, sidewalk, and driveways on the entire project. Paving of the remaining streets will likely occur around 1 week after concrete curb and gutter is finished.

Residents may notice SEH survey crews in the neighborhood. They are collecting data for the upcoming 2024 project to the west of the current project.

To receive project updates, please email your name, property address, and email address to Julie Brinkman at jbrinkman@sehinc.com.

OR

Receive Notices by Text Message by texting **NP2023** to the number **833.709.1208**.

If you have any questions or concerns, feel free to contact me or City Engineer/Project Manager Chris Knutson.

John Voigt, Resident Project Representative
507.380.1157