

2023 Street and Utility Improvement Project  
New Prague, Minnesota

# Project Update



NEWPR 167774

## Project Contacts

### SEH (Engineer)

11 Civic Center Plaza  
Suite 200  
Mankato, MN 56001

**John Voigt, RPR**  
**Cell: 507.380.1157**

[jvoigt@sehinc.com](mailto:jvoigt@sehinc.com)

Chris Knutson, PE (Lic. MN)  
Project Manager/City Engineer  
877.316.7636  
507.237.8383  
[cknutson@sehinc.com](mailto:cknutson@sehinc.com)

### Contractor

Holtmeier Construction, Inc.  
3301 Third Avenue  
Mankato, MN 55021  
Office: 507.389.9112

### City of New Prague

118 Central Avenue N  
New Prague, MN 56071  
952.758.4401

Joshua Tetzlaff  
City Administrator

Matt Rynda  
Public Works Director

Bruce Reimers  
Utilities General Manager

August 7, 2023 | Project Update No. 18

This letter is being sent to inform you of construction activity on the above-referenced project.

The contractor has completed most concrete curb and gutter on the remaining streets and will continue toward completion of driveways and sidewalks this week. The grading crews will continue with placement of topsoil in anticipation of final turf restoration.

Paving of Sunset Avenue N and 2<sup>nd</sup> Street NE is currently scheduled for next week. An update will be provided when the date is known.

Once all work on the neighborhood streets is complete, the contractor will start work on the trails in Greenway Park. This work will require some temporary closures of Rising Moon alley on the west side of the park to accommodate grading and paving.

To receive project updates, please email your name, property address, and email address to Julie Brinkman at [jbrinkman@sehinc.com](mailto:jbrinkman@sehinc.com).

## OR

**Receive Notices by Text Message** by texting **NP2023** to the number **833.709.1208**.

If you have any questions or concerns, feel free to contact me or City Engineer/Project Manager Chris Knutson.

**John Voigt, Resident Project Representative**  
**507.380.1157**