

2023 Street and Utility Improvement Project  
New Prague, Minnesota

# Project Update



NEWPR 167774

## Project Contacts

### SEH (Engineer)

11 Civic Center Plaza  
Suite 200  
Mankato, MN 56001

**John Voigt, RPR**  
**Cell: 507.380.1157**

[jvoigt@sehinc.com](mailto:jvoigt@sehinc.com)

Chris Knutson, PE (Lic. MN)  
Project Manager/City Engineer  
877.316.7636  
507.237.8383

[cknutson@sehinc.com](mailto:cknutson@sehinc.com)

### Contractor

Holtmeier Construction, Inc.  
3301 Third Avenue  
Mankato, MN 55021  
Office: 507.389.9112

### City of New Prague

118 Central Avenue N  
New Prague, MN 56071  
952.758.4401

Joshua Tetzlaff  
City Administrator

Matt Rynda  
Public Works Director

Bruce Reimers  
Utilities General Manager

August 11, 2023 | Project Update No. 19

This letter is being sent to inform you of construction activity on the above-referenced project.

The contractor has completed all concrete work on the project and is working on topsoil placement and preparation for paving the remaining streets on the project (Sunset Avenue N and 2<sup>nd</sup> Street NE). Concrete driveways will have a ribbon across them that must remain for at least 7 days to allow cure of the concrete sufficient for traffic. We ask that you find alternative parking until that ribbon is removed.

Paving of the streets is scheduled for Tuesday, August 15<sup>th</sup>. This is weather dependent and recent rains may delay the bituminous subcontractor. Seeding will likely start soon after and may be done in multiple trips to the project. The contractor will water, weed, and mow the new turf areas for a minimum of 60 days after placement.

Once all work on the neighborhood streets is complete, the contractor will start work on the trails in Greenway Park. This work will require some temporary closures of Rising Moon alley on the west side of the park to accommodate grading and paving. A date for this work has not been determined but is likely within a month.

Project updates will become less frequent as work slows down and the streets open back up to residents and traffic. Look for more information in next week's project update pertaining to turf restoration and contractor maintenance.

To receive project updates, please email your name, property address, and email address to Julie Brinkman at [jbrinkman@sehinc.com](mailto:jbrinkman@sehinc.com).

## OR

**Receive Notices by Text Message** by texting **NP2023** to the number **833.709.1208**.

If you have any questions or concerns, feel free to contact me or City Engineer/Project Manager Chris Knutson.

**John Voigt, Resident Project Representative**  
**507.380.1157**