

# 2024 Street and Utility Improvement Project New Prague, Minnesota

# Project Update



NEWPR 173957

## Project Contacts

### SEH (Engineer)

11 Civic Center Plaza, Suite 200  
Mankato, MN 56001

### John Voigt, RPR Cell: 507.380.1157

[jvoigt@sehinc.com](mailto:jvoigt@sehinc.com)

Chris Knutson, PE (Lic. MN)  
Project Manager/City Engineer  
877.316.7636  
507.237.8383

[cknutson@sehinc.com](mailto:cknutson@sehinc.com)

### Contractor

BCM Construction, Inc.  
15760 Acorn Trail  
Faribault, MN 55021  
Office: 507.332.2266

### City of New Prague

118 Central Avenue N  
New Prague, MN 56071  
952.758.4401

Joshua Tetzlaff  
City Administrator

Matt Rynda  
Public Works Director

Bruce Reimers  
Utilities General Manager

August 7, 2024 | Project Update No. 20

This letter is being sent to inform you of construction activity on the above-referenced project. Weekly updates will be posted on the City website. If you are interested in receiving future Project Updates by e-mail, **please send your name, property address, and e-mail address to Julie Brinkman at [jbrinkman@sehinc.com](mailto:jbrinkman@sehinc.com).**

**OR, receive Notices by Text Message** by texting **NP2024** to the number **833.709.1208**.

**IF YOU ARE A LANDLORD, PLEASE SHARE THIS NEWSLETTER WITH YOUR RENTERS/TENANTS.**

Bituminous paving of several streets is scheduled for tomorrow. This includes:

- Lyndale Avenue N
- Sunset Avenue N
- 1<sup>st</sup> Street NE
- 2<sup>nd</sup> Street NE
- 3<sup>rd</sup> Street NE

After the pavement is placed, we ask that you limit parking and sharp turns on the new surface. The blacktop will be left 1.5" lower than the curb as the final pavement will be placed in June 2025 throughout the project area. Match points to existing streets will be temporarily ramped, but there may still be a noticeable bump at these locations along with driveways. Access to alleys will shift throughout the day as paving operations move throughout the project area. Generally, the pavement may be driven on within a couple hours of placement.

Concrete crews are currently scheduled for early next week to complete work previously started, including driveways and sidewalks.

Another project update will be sent out later this week with additional information on work planned for next week.

Thank you for your patience and cooperation. If you have any questions or concerns, feel free to contact me or Project RPR John Voigt.

**Chris Knutson, Project Manager/City Engineer**