

# 2024 Street and Utility Improvement Project New Prague, Minnesota

# Project Update



NEWPR 173957

## Project Contacts

### SEH (Engineer)

11 Civic Center Plaza, Suite 200  
Mankato, MN 56001

**John Voigt, RPR**  
Cell: 507.380.1157

[jvoigt@sehinc.com](mailto:jvoigt@sehinc.com)

Chris Knutson, PE (Lic. MN)  
Project Manager/City Engineer  
877.316.7636  
507.237.8383  
[cknutson@sehinc.com](mailto:cknutson@sehinc.com)

### Contractor

BCM Construction, Inc.  
15760 Acorn Trail  
Faribault, MN 55021  
Office: 507.332.2266

### City of New Prague

118 Central Avenue N  
New Prague, MN 56071  
952.758.4401

Joshua Tetzlaff  
City Administrator

Matt Rynda  
Public Works Director

Bruce Reimers  
Utilities General Manager

August 9, 2024 | Project Update No. 21

This letter is being sent to inform you of construction activity on the above-referenced project. Weekly updates will be posted on the City website. If you are interested in receiving future Project Updates by e-mail, **please send your name, property address, and e-mail address to Julie Brinkman at [jbrinkman@sehinc.com](mailto:jbrinkman@sehinc.com).**

**OR, receive Notices by Text Message** by texting **NP2024** to the number **833.709.1208**.

**IF YOU ARE A LANDLORD, PLEASE SHARE THIS NEWSLETTER WITH YOUR RENTERS/TENANTS.**

Multiple streets were paved this week and are open to traffic. Residents will be able to access their driveways where complete. Please avoid sharp turns on the pavement where possible to reduce potential rutting or damage to the surface, especially on hot days over the next few weeks.

Concrete crews are expected to return early next week and complete installation of concrete sidewalk and driveways where previously started. They also plan to construct curb and gutter on First Street SE and potentially sidewalk and driveways.

Utility crews are installing sanitary and water services on Lexington Avenue S, south of First Street NE. They will complete that work early next week and start storm sewer installation in the same area. It is expected that utility work south of First Street NE will be complete by the end of the week and the street reconstruction will start soon after. Utility crews will then move to the block of Lexington Avenue N north of First Street NE to begin installation of sanitary sewer and water main, possibly by the end of next week.

This is the time to remind everyone that anything within the public right-of-way could be in jeopardy of being damaged and/or removed. This includes landscaping, irrigation or pet containment systems, etc. Those systems are considered "private" facilities. Locating them and marking them in and near the right-of-way is the property owner's responsibility. **There is a high likelihood that items within the right of way, including irrigation and landscaping, will be damaged or otherwise affected by construction activities. Repairs to these items are the responsibility of the property owner.**

Thank you for your patience and cooperation. If you have any questions or concerns, feel free to contact me or Project RPR John Voigt.

**Chris Knutson, Project Manager/City Engineer**