

2023 Street and Utility Improvement Project New Prague, Minnesota

Project Update



NEWPR 167774

Project Contacts

SEH (Engineer)

11 Civic Center Plaza
Suite 200
Mankato, MN 56001

John Voigt, RPR
Cell: 507.380.1157

jvoigt@sehinc.com

Dominic Metzger, RPR
Cell: 507.720.8099

dmetzger@sehinc.com

Chris Knutson, PE (Lic. MN)
Project Manager/City Engineer
877.316.7636
507.237.8383
cknutson@sehinc.com

Contractor

Holtmeier Construction, Inc.
3301 Third Avenue
Mankato, MN 55021
Office: 507.389.9112

City of New Prague

118 Central Avenue N
New Prague, MN 56071
952.758.4401

Joshua Tetzlaff
City Administrator

Matt Rynda
Public Works Director

Bruce Reimers
Utilities General Manager

June 9, 2023 | Project Update No. 10

This letter is being sent to inform you of construction activity on the above-referenced project.

Concrete curb and gutter, sidewalk, and driveway construction on 3rd Street NE and Sunrise Avenue N is expected to be completed today. Following installation, the contractor will spray the fresh concrete with a curing compound giving it a white appearance. Though the concrete may appear dry, it should not be driven on for a minimum of 7 days after placement. Once the driveways have cured, the Contractor will “ramp” driveways with gravel to provide temporary access. This will happen late next week.

Holtmeier Construction will continue work on 1st Street NE and 2nd Street NE to install remaining storm sewer and build up the streets to gravel. It should be anticipated that work will be complete by the end of next week with concrete curb and gutter likely the following week.

Additional crews have begun work on 8th Avenue NW in the City’s business park to subcut the street and install sanitary sewer. Utility work on the new 8th Avenue NW and 6th Avenue NW street extensions is expected to last a couple weeks, with minor shoulder closures required on 6th Street NW.

As previously noted, anything within the public right-of-way could be in jeopardy of being damaged and/or removed. Unmarked in-place sprinklers within the right of way have been damaged and will not be repaired by the Contractor. Locating them and marking them in and near the right-of-way is the property owner’s responsibility. It would be helpful for those of you who have irrigation or pet containment systems to contact me so that we are made aware of them. **Any damage to those systems because of failure to locate and mark them will be the property owner’s responsibility.**

To receive project updates, please email your name, property address, and email address to Julie Brinkman at jbrinkman@sehinc.com.

OR

Receive Notices by Text Message by texting **NP2023** to the number **833.709.1208**.

If you have any questions or concerns, feel free to contact me or City Engineer/Project Manager Chris Knutson.

John Voigt, Resident Project Representative
507.380.1157